

## **BUNKER CHECKLIST**

## **PORT OF BARROW**

This bunker checklist is to be completed before the commencement of any bunkering or oil transfer operations. The checklist is to be retained on board and may be subject to inspection by the Harbour Master.

If the vessel is bunkering on the Leading Jetty, the completed checklist shall be sighted by Marine Control Staff prior to commencement of transfer.

The checklist is to be completed fully and the declaration at the bottom signed. The bunkering operation must be adequately supervised at all times by a representative of the supplier (or pump operator) and receiver.

Barrow Port Radio must be contacted immediately in the event of oil or other pollutant spilling into the water. Failure to do so may result in a prosecution.

	YES	NO
1. Are NO SMOKING notices positioned and observed?		
2. Are adequate fire fighting appliances available?		
3. Is there an agreed Ship/Shore communication system?		
4. Are the correct type of gaskets in use?		
5. Are drip trays in position?		
6. Are scuppers and drains effectively plugged?		
7. Have transfer rates been agreed?		
8. Have emergency shutdown procedures been agreed?		
9. Is the vessel securely moored?		
10. Is there a supply of counter pollution equipment nearby?		
11. Are bunker hoses safely secured at the manifold?		

12. Have all unused valves in the k checked closed and lashed? An connections properly blanked?	re unused bunker
13. Are all bunker hoses properly twists?	rigged and free from
14. Have port control been advise operation is to take place and been completed	
15. Have Port control been advise operations have been complet	
16. Other controls and checks	
Vessel & Location / Site	
Master / Duty Manager	
Date & Time of delivery	
Supply Company	
Type and Quantity of liquid to be transferred.	
Viscosity	
<u>DE</u>	CLARATION
We confirm that we have checked the items given are correct.	on the checklist and are satisfied that the answers
TANKER OPERATOR	FOR VESSEL
NAME	NAME
SIGNATURE	SIGNATURE
TIME & DATE	TIME & DATE